

The Department of Public Works and Utilities

City of Petersburg VIRGINIA

Capital Projects Update

June 7, 2022

Capital Projects, Engineering, Traffic & Transportation



- **Park N Ride**
 - **Current:** Project team working to set up a walk through to go through the punch list items with Contractor; next steps involve security installations & inspections.
 - **Expected Completion:** Late Summer/Early Fall 2022
- **Southside Depot**
 - **Pre-bid conference** 5/16/22; the receipt & opening bid date is 6/9/22;
- **Farmer Street Pool**
 - **Current:** Construction starts 6/6/21; patch delaminating Marcite to boost strength & water resistance; replace missing/broken tiles & regROUT; remove, furnish, & install new sets of steps.
 - **Expected Completion:** Mid-Late June 2022
- **St. Andrew Street Bridge Replacement**
 - **Current:** Contractor working to remedy inspection items. Surveyor on site 5/26/22 to take 3D photos under the bridge get measurements for bearing pad shims needed for jacking & blocking plan by engineers; 2-month lead on bearing pad shims.
 - **Expected Opening:** August 2022

Capital Projects, Engineering, Traffic & Transportation



- **LED Replacement Project (Dominion)**
 - **Current: Pocahontas Island Update - Complete**
- **Annual Paving Contract**
 - **Recently paved Atlantic St. from W. Washington St. to Farmer St.**
 - **Paving North Park Drive from Forest Hill Road to East Park Drive before the end of this FY.**



Questions?